Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR No. 95/1411
ದಿನಾಂಕ: 31.5.14

No. ***First & Part*** (For Other Works) Date.....2014

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account: **P-0190** **Work Code: 009-14-000069** **Est.Cost: 55.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Drain, Chain Link Fencing and Construction of Gallery to Play ground at BEL Layout 4th Block near Ganesh Temple in Ward No. 09, Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/640/2013-14** 5-3-2014 **Dated:**

Certified that the measurements were taken by me on 30/05/2014 and recorded of **Pages** 1974475 to 1974481 of measurement Book No. 1955 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 30/5 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	1st & part R/A 2488548=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount	FT 49771=00
	adjusted towards cash advance recovery of	VAT 19542=00
	b. Payments Now made: cost store or other material supplied.	Fee 161756=00
	recovery of amount creditable to this/other work	Lab 24885=00
	Amount paid on this bill Cheque / Cash.	CESS 2489=00
5)	Balance being unpaid value of work done held in reserve.	Roy 41104=00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	Total ded 379547=00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	By Cheque 2109001=00
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

(For use in the Office)

2488548=00
379547=00
2109001=00

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No. Dated.....
Cash Rs.....
Dated.....

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Stamp

Initials of Officer making payment **Executive Engineer**

23/3

Sl. No.		Unit
1	**Dismantling size stone masonry** in clay mortar and stacking the size stone within a radius of 50 m and removing the debris to a distance upto 200m, etc complete as per specifications and directions of engineer in charge of the work	cum
2	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, **in Hard soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and laying in position plain cement concrete of mix **M 7.5 withOPC** cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing and **constructing granite / trap / basalt size stone masonry** in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing **with available size stones** etc complete as per specifications and directions of engineer in charge of the work	cum
5	Providing and **constructing granite / trap / basalt size stone masonry** in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing **with new stones** etc complete as per specifications and directions of engineer in charge of the work	cum
6	Providing and laying in position plain cement concrete of mix **M 15 withOPC cement** @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
7	**Providing flush pointing** to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	sqm
8	**Providing and laying cement concrete** using 20mm and down size granite course aggregates and fine aggregates of **ready mixed concrete for R.C.C works** laid in 15cms thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3,with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed cement concrete for Beams, column, Staircase and Roof with M-20(cement -320 Kg/Cum) etc complete as per specifications and directions of engineer in charge of the work	Cum
9	**Providing T.M.T steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 - do- for TMT Bars Fe 415 etc complete as per specifications and directions of engineer in charge of the work	qtl
10	**Providing and removing centering,** shuttering, strutting, propping etc., and removal of form work for **columns,** pillars, piers, post and struts, circular or curved in plan including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	sqm
11	**Providing and removing centering,** shuttering, strutting, propping etc., and removal of form work for sides and soffits of **beams**, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	sqm
12	**Providing and removing centering**, shuttering, strutting, propping etc., and removal of form work **for stairs** (excluding landing) except spiral staircase including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	172.80	133.56	23079.00	172.80	23079.00	
-	-	130.28	148.93	19403.00	130.28	19403.00	
-	-	61.99	4211.38	261063.00	61.99	261063.00	
-	-	101.21	3936.84	398448.00	101.21	398448.00	
-	-	176.01	5208.84	916808.00	176.01	916808.00	
-	-	32.97	4690.50	154646.00	32.97	154646.00	
-	-	357.00	78.44	28003.00	357.00	28003.00	
-	-	24.27	6348.34	154074.00	24.27	154074.00	
-	-	24.27	7244.04	175813.00	24.27	175813.00	
-	-	132.24	836.34	110598.00	132.24	110598.00	
-	-	0.00	239.56	0.00	0.00	0.00	
-	-	0.00	460.04	0.00	0.00	0.00	

Sl. No.		Unit
13	Fabricating supplying and erecting **M.S. TubulerTruss of span upto 10m** bottom and top member is provided with 50x50x6mm double equale angles, welded back to back and in between top and bottom line, in ereas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided all the members are weldeded togeher with 6mm gusset plate as per drawing, Nos CBS/SD/K- mantap/9/MND/97. The enter truss is anchored in RCC column buy using 4Nos of M.S anchor bolts at eacth support, with 10mm thick base plate and shoe plate. The work includes cutting, straightening , pacing in position of M.S angle and welding wherever necessary, and applying one of red oxide primer coat to all the members including cost of all materials, labour charges,and higher charges of mechineries for cutting welding, granding and erection equipments, etc complete as per specifications and directions of engineer in charge of the work	kgs
14	Providing Meta color sheet roofing with J or L hooks, bolts and nuts 8mm dia C.I plain and bitumen washers over the existing purlins, rafters and trusses includeing cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	sqm
15	Providing **chain link fencing 50mm size of 8 guage** properly stretched between rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts, cutting, bending wherever necessary, wastage and lapping etc complete as per direction of the Engineer-in-charge of work including **two coats of approved quality paint** over one coat of shop paint etc complete as per specifications and directions of engineer in charge of the work	sqm
16	Supplying and fixing **M.S. Rectangular poles** made out of 2 equal angles of **65x65x6 mm** welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead and lift and as per the directions of the Engineer-in-charge of the work and including providing **2 coats of approved quality paint** over one coat of shop painting. (excluding cost of earth work and concrete) etc complete as per specifications and directions of engineer in charge of the work	mtr
17	Providing and fixing **M.S. Block pipe of 38mm dia,** of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including **two coats of approved quality paint** over one coat of shop paint etc complete as per specifications and directions of engineer in charge of the work	Mtr
18	Providing and applying enamel metal paint one coat (excluding priming coat) on previously painted steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	sqm
19	Fabricating, providing and erecting in poiston of **M.S Ornamental security Grill Gate** with out hot dip using75x12mm M.S flat for alround frame work with verticals at the centre and horizontal centere support M.S square of 20x20mm of different heights as shown in the draing are to be fixed at 16 cms c/c for square bars of full height and at 8cmsc/c for bottom rods providg ornamental CI designers at the botom and c I arrows in the middle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drilling holes. The work includes providing two coats of enamel painting over one coatr of red lead ready mix primer coat etc complet cost of all labour, painting, erection charges using hoist pulleycranes with all lead and lift, loading, transporting and unloading using hoist pulley cranes, scaffolding charges and all other incidental charges required for successful completion of the etc complete as per specifications and directions of engineer in charge of the work	kgs
20	Earth work in surface excavation in ordinary soil for **leveling and lowering** the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed etc complete as per specifications and directions of engineer in charge of the work	cum
	Total	
	Add 11% Service charge to KRIDL	
	Add 1% Third Party Inspection Charge	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	0.00	125.08	0.00	0.00	0.00	
-	-	0.00	1200.00	0.00	0.00	0.00	
-	-	0.00	644.48	0.00	0.00	0.00	
-	-	0.00	1078.02	0.00	0.00	0.00	
-	-	0.00	293.62	0.00	0.00	0.00	
-	-	0.00	47.70	0.00	0.00	0.00	
-	-	0.00	145.22	0.00	0.00	0.00	
-	-	0.00	124.02	0.00	0.00	0.00	
				2241935.00		2241935.00	
				246612.85		246612.85	
				22419.35		22419.35	
				2510965.35		2510965.35	

2nd page sub =

2nd page sub =